

STATE OF MAINE  
PUBLIC UTILITIES COMMISSION

In the Matter of Emera Maine, Maine Electric  
Company, and Chester SVC Partnership  
Request for Approval of Reorganization

Docket No. 2019-00097

---

**CONFIDENTIAL DIRECT TESTIMONY AND EXHIBITS OF**

**LARRY W. HOLLOWAY, P.E.**

**ON BEHALF OF THE**

**OFFICE OF THE PUBLIC ADVOCATE**

---

**Contains Information Provided Pursuant to**

**Protective Order 2, 3 and Protective Order 5**

**September 10, 2019**

## Table of Contents

I.	Introduction.....	3
II.	Purpose.....	5
III.	Emera Maine System Condition .....	7
IV.	Emera Maine Distribution Service Concerns Identified by the MPUC.....	7
V.	Emera Maine T&D Service Reliability Performance .....	11
VI.	Asset Conditions Identified by Emera Maine.....	13
VII.	Asset and Operation Concerns Identified by ENMAX Due Diligence.....	19
Q.	Do you think ENMAX has accepted some of the more critical aspects of the METSCO report?.....	32
VIII.	Current 10-yr financial forecasts .....	34
IX.	Emera Maine Distribution Storm Recovery Costs.....	35
X.	Emera Maine Transmission Storm Recovery Costs.....	38
XI.	Conclusions: Worst Case Financial Needs of Emera Maine .....	39
XII.	Recommendations .....	42

1   **I.     Introduction**

2   **Q.     Please state your name and address.**

3   A.     My name is Larry W. Holloway and my address is 6856 Lake Ridge Parkway,  
4         Ozawkie, Kansas 66070.

5   **Q.     Who are you representing?**

6   A.     I am an independent regulatory consultant representing the Maine Office of the  
7         Public Advocate (OPA).

8   **Q.     Please state your experience and qualifications.**

9   A.     While my resume is provided as Exhibit LWH-1, I will provide a brief description of  
10        my experience and expertise as it relates to this proceeding.

11           I have nearly 40 years of engineering and management experience in the  
12        operation and regulation of electric and gas utilities. I have broad experience in  
13        electric generation facility design, operations, maintenance and planning as well as  
14        state, regional and national electric utility regulatory policy issues. I have significant  
15        experience in all aspects of electric industry regulatory matters including mergers and  
16        acquisitions; wholesale and retail competitive issues; generation, transmission and  
17        distribution reliability; transmission cost allocation; rate design and class cost of  
18        service; nuclear decommissioning costs; transmission and generation siting  
19        evaluations; revenue requirements; transmission formula-based rates; wholesale  
20        generation formula-based rates; renewable energy and conservation initiatives;  
21        budgeting, planning, and financing; and operations and management reviews. Over  
22        the past twenty-six years I have provided testimony in over 50 proceedings before  
23        state regulatory commissions, over 40 as a member of the Kansas Corporation  
24        Commission<sup>1</sup> Staff, and the remainder as an independent regulatory consultant or on  
25        behalf of a Kansas municipal energy agency.

26           As part of my regulatory experience I have reviewed, analyzed and provided  
27        recommendations in written testimony in numerous mergers, acquisitions and  
28        certificate filings, including: an analysis and recommendation regarding merger

---

<sup>1</sup> The Kansas Corporation Commission (“KCC”) is the Kansas utilities commission.

1 operations, dispatch and fuel savings on a failed merger attempt between Kansas City  
2 Power & Light and Western Resources, Inc.;<sup>2</sup> analysis of generation, transmission,  
3 fuel and dispatch savings and recommendation to reject a proposed regulatory plan  
4 on a failed merger attempt between UtiliCorp United Inc. and the Empire District  
5 Electric Company;<sup>3</sup> analysis and recommendations related to treatment of the gain on  
6 sale of assets between ratepayers and shareholders from the sale of distribution  
7 facilities from Westar Energy, Inc., to Midwest Energy, Inc.;<sup>4</sup> analysis and  
8 recommendations regarding Southwest Power Pool's application for a certificate as a  
9 regional transmission organization in the state of Kansas;<sup>5</sup> analysis and  
10 recommendations regarding fuel, capital expenditures, and treatment of fuel cost  
11 adjustments in the acquisition of Kansas electric properties of Aquila, Inc. by the  
12 rural distribution cooperative owner-members of Sunflower Electric Power  
13 Cooperative;<sup>6</sup> analysis and recommendations regarding wholesale generation  
14 contracts and transmission planning, operations and pricing in a failed attempt of  
15 Great Plains Energy Inc. to acquire Westar Energy, Inc.;<sup>7</sup> analysis and  
16 recommendations regarding wholesale generation contracts and transmission  
17 planning, operations and pricing in a merger of Great Plains Energy Inc. to acquire  
18 Westar Energy, Inc.;<sup>8</sup> and recommendations for wholesale transmission policy and  
19 pricing for the merger of Sunflower Electric Power Corporation and Mid-Kansas  
20 Electric Company, Inc.<sup>9</sup>

21 In addition to these merger and acquisition regulatory proceedings I have  
22 provided Federal Energy Regulatory Commission testimony resulting in the  
23 development of a formula-based generation rate between Westar Energy and Westar

---

<sup>2</sup> As a member of KCC Staff, see Exhibit LWH-1, KCC Docket No. 97-WSRE-676-MER.

<sup>3</sup> As a member of KCC Staff, see Exhibit LWH-1, KCC Docket No. 00-UCUE-677-MER.

<sup>4</sup> As a member of KCC Staff, see Exhibit LWH-1, KCC Docket No. 03-MDWE-421-ACQ.

<sup>5</sup> As a member of KCC Staff, see Exhibit LWH-1, KCC Docket No. 06-SPEE-202-COC.

<sup>6</sup> As a member of KCC Staff, see Exhibit LWH-1, KCC Docket No. 06-SPEE-202-COC.

<sup>7</sup> On behalf of Kansas Power Pool, see Exhibit LWH-1, KCC Docket No. 16-KCPE-593-ACQ.

<sup>8</sup> On behalf of Kansas Power Pool, see Exhibit LWH-1, KCC Docket No. 19-KCPE-095-MER.

<sup>9</sup> On behalf of Kansas Power Pool, see Exhibit LWH-1, KCC Docket No. 19-SEPE-054-MER.

1 Generating Inc.,<sup>10</sup> as well as testimony in numerous rate proceedings, as either a  
2 member of KCC Staff, a member of management for a Kansas municipal energy  
3 agency or as an independent regulatory consultant.

4 While at the University of Kansas I completed Bachelor of Science degrees in  
5 Civil and Mechanical Engineering. Later in my career I completed a Masters of  
6 Engineering Management degree from Washington State University and a Masters of  
7 Mechanical Engineering from the University of Kansas. In addition, I became a  
8 registered Professional Engineer in Mechanical and Civil Engineering. After 12 years  
9 of experience in the construction, startup and operation of nuclear power plants I  
10 spent the next 16 years as a section chief for the Staff of the Utilities Division of the  
11 Kansas Corporation Commission. For the past 10 years I have been a member of the  
12 management team of a small municipal energy agency in Kansas where my position  
13 also allows me to provide independent regulatory consulting services upon occasion,  
14 provided these services are not a conflict to Kansas public power interests. I have  
15 restricted my consulting activities to the non-conflicting services of state regulatory  
16 commissions or consumer advocates.

17 **II. Purpose**

18 **Q. What is the purpose of this proceeding?**

19 A. This proceeding is a request for the Maine Public Utilities Commission (MPUC or  
20 Commission) to provide the necessary state utility regulatory approval for the sale  
21 and acquisition of the Emera Maine<sup>11</sup> electric utility properties. As described in the  
22 application:<sup>12</sup>

23 “The Proposed Transaction would allow ENMAX Corporation (“ENMAX”),  
24 acting through its wholly-owned, indirect subsidiary, 3456, Inc. (“ENMAX US  
25 Holdings”), to acquire all of the outstanding common stock of BHE Holdings Inc.

---

<sup>10</sup> On behalf of KCC Staff, see Exhibit LWH-1, FERC Docket No. ER01-1305.

<sup>11</sup> Emera Maine is used throughout this testimony to broadly describe the properties of BHE Holdings including Maine Electric Power Company, Inc. (MEPCO), Emera Maine, and Chester SCV Partnership (Chester), unless MEPCO assets are specifically identified.

<sup>12</sup> See Joint Petition filed May 7, 2019 in Docket No. 2019-00097, page 1, Introduction.

1 (“BHE Holdings”), which is the direct parent company of Emera Maine. The  
2 Proposed Transaction is structured as a sale of 100% of Emera US Holdings Inc.’s  
3 (“EUSHI”) equity interests in BHE Holdings to ENMAX US Holdings.”

4 **Q. Can you broadly describe the value of the transaction and the buyer and the**  
5 **seller?**

6 A. Yes. The seller is Emera Incorporated, which is selling its indirect subsidiary, Emera  
7 Maine to the buyer ENMAX, a private Canadian corporation whose sole shareholder  
8 is the City of Calgary.<sup>13</sup> As shown in the Emera company press release announcing  
9 the acquisition,<sup>14</sup> Emera has approximately \$32 billion CAD in assets throughout  
10 North America and the Caribbean, while ENMAX has approximately \$5.6 billion  
11 CAD in assets in the Canadian province of Alberta. The transaction itself is  
12 described as having a purchase price of \$1.286 billion CAD or \$959 million USD.  
13 ENMAX has indicated that it initially plans to fund the transaction with debt.<sup>15</sup>  
14 David Brevitz describes the proposed transaction in further detail in his testimony on  
15 behalf of the OPA.

16 **Q. Does this proposed transaction raise any concerns?**

17 A. Yes. ENMAX has made numerous commitments that, of and by themselves, should  
18 ensure that Emera Maine ratepayers at least initially benefit from this transaction.<sup>16</sup>  
19 However, as discussed, ENMAX is a utility with a little more than one sixth the  
20 assets of Emera and ENMAX has indicated it may finance the entire transaction with  
21 debt. The concern is that completing the proposed transaction and making the  
22 necessary investments to properly operate and maintain Emera Maine’s transmission  
23 and distribution facilities could stretch the financial capability of ENMAX and the  
24 anticipated timing to pay down the debt from the Acquisition.

---

<sup>13</sup> *Ibid.* paragraphs 2 through 5.

<sup>14</sup> See Exhibit LWH-2

<sup>15</sup> See the Prefiled Testimony of Helen Wesley, filed June 10, 2019 in this proceeding, p.4-5.

<sup>16</sup> See the Prefiled Supplemental Testimony of Andrew Barrett, filed July 1, 2019 in this proceeding, p.4, l.11 through p.5, l.5.

1 **Q. How do you propose to address this concern?**

2 A. My testimony will provide an estimate of a worst-case financial scenario in which  
3 ENMAX would be required to finance a higher than expected Emera Maine capital  
4 expenditure plan while making the necessary storm restoration expenditures from an  
5 extraordinary weather event. This estimate is then referred to in the Direct  
6 Testimony of OPA witness David Brevitz.

7 **III. Emera Maine System Condition**

8 **Q. Do you believe the condition of the Emera Maine assets is a concern in this**  
9 **acquisition?**

10 A. Yes. Because ENMAX proposes to primarily, if not entirely, finance the acquisition  
11 of Emera Maine with debt, the financial ability of ENMAX to make the necessary  
12 expenditures to maintain, operate and improve the Emera Maine electric transmission  
13 and distribution service must be considered when evaluating the public interest of  
14 this acquisition.<sup>17</sup> The condition of the Emera Maine assets will directly affect the  
15 amount of operating, maintenance, administration and capital expenditures necessary  
16 to provide the expected level of service.

17 **Q. Have you evaluated the condition of the Emera Maine assets?**

18 A. I have reviewed Emera Maine distribution service concerns already identified by the  
19 MPUC, Emera Maine distribution service reliability performance, asset condition  
20 concerns identified by Emera Maine, and asset and operation concerns identified by  
21 ENMAX due diligence reports.

22 **IV. Emera Maine Distribution Service Concerns Identified by the MPUC**

23 **Q. Have you reviewed recent actions taken by the MPUC regarding Emera**  
24 **Maine distribution service concerns?**

---

<sup>17</sup> August 14, 2019 Technical conference, transcript pages 42-43: [Begin Confidential PO 5] [REDACTED]

[REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED]  
[REDACTED] [End

Confidential PO 5]

1 A. I have reviewed the filings and reports included in the Docket Nos. 2015-00161 and  
2 2015-00360.

3 **Q. Can you provide an overall summary of the issues identified and resolved in**  
4 **Docket No. 2015-00161?**

5 A. Yes. On June 17, 2015 the Commission issued a Notice of Investigation (NOI) to  
6 open Docket No. 2015-00161. This NOI was issued in response to an April 1, 2015  
7 Emera Maine submission of its “annual schedule of transmission line rebuilds and  
8 relocations for the next five years.”<sup>18</sup> The Commission expressed concern that the  
9 proposed projects would create a dramatic increase in the transmission charges for  
10 both Emera Maine Bangor Hydro District (BHD) customers and Emera Maine,  
11 Maine Public District (MPD). As the Commission went on to state:

12 “In initiating this investigation, we make no judgment on whether any or all of  
13 the projects which were identified by Emera Maine in its filing are needed. Rather  
14 than judging the merits of individual projects, which can be reviewed in the context  
15 of future Certificate of Public Convenience and Necessity (CPCN) proceedings, the  
16 focus of this investigation will be to examine how Emera Maine got to the point  
17 where such a large part of its transmission system would need to be rebuilt in such a  
18 short period of time.”<sup>19</sup>

19 **Q. How was Docket No. 2015-00161 resolved?**

20 A. The docket is still open. However, it appears many of the issues raised were  
21 addressed in the management audit ordered in Docket No. 2015-00360.

22 **Q. Why did the Commission order a management audit of Emera Maine in**  
23 **Docket No. 2015-00360?**

24 A. On March 21, 2016 Emera Maine filed for a general increase in rates of 8.3 percent.  
25 On April 13, 2016 the Commission ordered a management audit of Emera Maine. In  
26 reviewing the Commission’s order,<sup>20</sup> it appears that cost overruns and poor customer  
27 service results from the implementation of a new Customer Information System

---

<sup>18</sup> See the last paragraph, page 2, June 17, 2015 Notice of Investigation Docket No. 00161.

<sup>19</sup> *Ibid.* first paragraph on page 3.

<sup>20</sup> See the April 13, 2016 Order Initiating Management Audit in Docket No. 2015-00360.



1 (CIS) and concerns identified in Docket No. 2015-00360 resulted in the  
2 Commission's decision to perform the management audit. Specifically, the  
3 Commission stated that the purpose of the management audit was to:

4 "[D]etermine whether Emera Maine's operations are being conducted in an  
5 effective, prudent and efficient manner and whether Emera Maine's Management  
6 acted prudently with regards to: 1) the management of the Company's acquisition and  
7 implementation of its new customer billing (CIS) system; 2) the management of the  
8 Company's customer service functions; and 3) the operation and reliability of its  
9 transmission and distribution (T&D) system."<sup>21</sup>

10 While much of the Commission's concern was regarding implementation and  
11 cost of the Emera Maine CIS system, and the related effects on customer service, the  
12 Commission also addressed how it expected the management audit to address  
13 reliability concerns regarding Emera Maine's Transmission and Distribution (T&D)  
14 service:

15 "In addition to the customer service problems which seem to have arisen over  
16 the past couple of years, information presented to us as part of our investigation in  
17 *Maine Public Utilities Commission, Commission Initiated Investigation into Emera Maine's*  
18 *Transmission Maintenance and Planning Practices*, Docket No. 2015-00161, raises  
19 issues/concerns regarding the reliability of Emera Maine's T&D system."<sup>22</sup>

20 Specifically, the Commission directed the audit to determine:

21 "Whether Emera Maine's management and operation of its T&D system is  
22 being done in a manner that is effective, prudent and efficient and in a manner that  
23 ensures that its customers receive reliable service in accordance with reasonable utility  
24 management practices."<sup>23</sup>

25 **Q. Did the Commission perform a management audit?**

26 A. Yes. The Liberty Consulting Group was selected to perform the management audit  
27 and submitted its Final Report on an Audit of Emera Maine's Management Practices,

---

<sup>21</sup> *Ibid.*, section I.

<sup>22</sup> *Ibid.* page 3.

<sup>23</sup> *Ibid.* Section II.3.

1 Customer Information System and Service Quality on August 8, 2016 in Docket No.  
2 2015-00360.<sup>24</sup>

3 **Q. What did the Liberty Report conclude regarding T&D system operations and**  
4 **maintenance?**

5 A. While the Liberty Report recognized geography, climate and system configuration as  
6 difficulties Emera Maine faced in improving reliability, the report expressed concern  
7 that improving reliability did not appear to be an Emera Maine management priority:

8 “Our biggest concern lies in the comfort that management has in continuing to  
9 accept the level of reliability performance its metrics have shown. Management  
10 reflects that acceptance, for example, by targeting continuation of what is a  
11 comparatively extremely low level of performance in avoiding customer interruptions  
12 (measured by SAIFI, or System Average Interruption Frequency Index). For the  
13 short term, management’s targets actually countenance a reduction in performance.  
14 Its use of a five-year average incorporates two particularly bad SAIFI years, meaning  
15 that an already extremely low level of SAIFI performance could worsen in the current  
16 year, while still satisfying management’s target.”<sup>25</sup>

17 The report also concluded that skipped visual inspections of T&D right of way  
18 and no formal inspections of distribution circuits in the MPD since at least 2011  
19 violated good utility practice.<sup>26</sup>

20 **Q. Did the Liberty Report make any findings regarding Emera Maine’s reliability**  
21 **relative to other electric utilities?**

22 A. Yes. As stated in the Liberty Report:

23 “Emera Maine has experienced particularly lower reliability when measured by  
24 the frequency of interruptions (SAIFI). Comparisons to other companies using the  
25 IEEE 2.5 Beta exclusion method show the company at essentially the bottom of the  
26 comparative list.”<sup>27</sup>

---

<sup>24</sup> Referred to as “the Liberty Report.”

<sup>25</sup> See Page I-2 of the Liberty Report.

<sup>26</sup> *Ibid.*

<sup>27</sup> *Ibid.* page II-27.

1 **Q. What recommendations did the Liberty Report make regarding T&D**  
2 **reliability?**

3 A. The report recommended that Emera Maine should use and prioritize cost effective  
4 reliability projects to reduce customer interruptions on a year-to-year basis; improve  
5 automation of its Outage Management System (OMS); conduct roadside and right of  
6 way T&D inspections on a scheduled basis; update the Emera Maine System  
7 Emergency Operations Plan (SEOP) to document the storm preparedness process;  
8 emphasis identification of outage causes; and include lightning as an outage cause and  
9 use a lightning location service to improve lightning protection.<sup>28</sup>

10 **Q. What did the Commission conclude regarding reliability of the Emera Maine**  
11 **T&D service based on the Liberty Report?**

12 A. The Commission found that “the Company’s suspension of its inspection program in  
13 2014 and 2015 in the BHD and failure to have any formal inspection program in the  
14 MPD, given both its historically poor reliability performance and the requirements of  
15 the NESC, was not a sound management practice.”<sup>29</sup> The Commission went further  
16 and used this reliability concern as one of the reasons to determine that Emera Maine  
17 should be given a Return on Equity on the lower end of the range to hold  
18 “shareholders accountable for management’s lack of efficiency.”<sup>30</sup>

19 **V. Emera Maine T&D Service Reliability Performance**

20 **Q. Do you have any other observations regarding Emera Maine T&D service**  
21 **reliability?**

22 A. Yes. Reliability performance of T&D assets is commonly measured by 3 different  
23 indices: System Average Interruption Frequency Index (SAIFI, which measures the  
24 customer annual average number of service interruptions); System Average  
25 Interruption Duration Index (SAIDI, which measures the customer annual average  
26 hours of service outage); and Customer Average Interruption Duration Index

---


<sup>28</sup> *Ibid.* page I-3.

<sup>29</sup> See Section VI.B.2 (page 33) of the December 22, 2016 Order – Part II in Docket No. 2015-00360.

<sup>30</sup> See Section G (page 84) of the December 22, 2016 Order – Part II in Docket No. 2015-00360.

(CAIDI, which measures the customer annual average hours of outage duration). Normally these indices are calculated with large outage events excluded. The concept is that by excluding extraordinary weather events, for example, the indices give some indication of the overall maintenance of the distribution facilities and the associated vegetation management. The following figure illustrates Emera Maine five-year reliability performance:

**Figure 1**



**Q. Do these results raise any concerns?**

A. Yes. It is understandable that efforts to improve T&D service reliability do not cause changes overnight. Nonetheless the fact that 2017 and 2018 reliability performance does not appear to be visibly improving is concerning. Even though the Commission and the Liberty Report have identified year-over-year reliability improvement as an expected goal of Emera Maine, such improvement is not evident. Instead, these results show that there appears to be little or no overall improvement

1 over the last 5 years. Obviously, the immediate concern is the quality of service and  
2 customer expectations. However, this is not the only issue that poor T&D service  
3 reliability performance may indicate. Since this reliability performance implies needed  
4 maintenance and vegetation management, it also implies that the Emera Maine T&D  
5 system is particularly vulnerable to extraordinary weather events. As will be discussed  
6 later in this testimony, it is reasonable to fear that a catastrophic weather event could  
7 cause a large amount of unanticipated storm recovery costs. The owner of the Emera  
8 Maine T&D facilities should have the financial capability to finance these costs.

9 **VI. Asset Conditions Identified by Emera Maine**

10 **Q. Have you reviewed T&D condition reports prepared by Emera Maine?**

11 A. Yes. In addition to the annual Emera Maine Power System Reliability Reports for  
12 2014 through 2017, I have reviewed the 2018 Marsh Risk Consulting Risk Report,<sup>31</sup>  
13 reviewed the October 26, 2018 Emera Maine Storm Hardening Review,<sup>32</sup> and Emera  
14 Maine pole and conductor reports provided to the buyer (ENMAX) under Exhibit  
15 1.1 of the Purchase and Sale Agreement.<sup>33</sup>

16 **Q. Can you provide a summary of your review of the 2014 – 2017 Emera Maine**  
17 **Power System Reliability Reports?**

18 A. Yes. My review focused on the issues identified by distribution line inspections.  
19 These results are illustrated in the following Table:  
20

---

<sup>31</sup> Referenced in the ENMAX METSCO report provided in EME-002-005 attachment 3 and provided as OPA-002-028 Attachment B confidential pursuant to PO No. 2, “the Marsh Report.”

<sup>32</sup> Provided as OPA-002-028 Attachment S confidential pursuant to PO No. 2, “the Storm Hardening Review.”

<sup>33</sup> Provided as attachments in the response to OPA-002-028, “Pole and Conductor Reports.”

## Table 1

[illegible]

[End Confidential per PO 2]

**Q. What are your conclusions based on this evaluation?**

**Q. Have you reviewed the Marsh Report?**

<sup>34</sup> While the Marsh Report is provided as OPA-002-028 Attachment B confidential pursuant to PO No. 2, it is also discussed in the redacted version of the METSCO Report provided in response to EME-002-005

1 Report: “The purpose of this report is to communicate the findings of an operational  
2 risk evaluation of Emera Maine from a property and machinery risk context. ... The  
3 report is intended to be used for risk management purposes only.”<sup>35</sup>

4 **Q. Are there concerns raised in the Marsh Report that you believe could be**  
5 **relevant when attempting to address possible unusual financial needs for**  
6 **ENMAX upon acquiring Emera Maine?**

7 A. Yes, based on the Marsh Report I have several concerns. **[Begin Confidential per**  
8 **PO 2]** [REDACTED]

9 [REDACTED]

10 [REDACTED]

11 [REDACTED]

12 [REDACTED]

13 [REDACTED]

14 [REDACTED]

15 [REDACTED]

16 [REDACTED]

17 [REDACTED]

18 [REDACTED]

19 [REDACTED]. **[End Confidential per PO 2]** While the  
20 report is intended to determine the proper amount of property insurance and actions  
21 needed to reduce fire risk, for the purposes of my review, the more important  
22 concern is related to the potential for damage to equipment that may take a long time  
23 to replace, regardless of whether it is properly insured. Large transformers and diesel  
24 generators, for example, may require up to a year to locate, procure and replace.  
25 While the loss may be insured, the interruption in service or the necessary temporary  
26 repairs while awaiting the permanent replacement equipment may affect service  
27 quality.

---

attachment 3. Unredacted comments involving the Marsh Report will reflect the unredacted discussion in the METSCO report, while redacted information will be only available from OPA-002-028 Attachment B.

<sup>35</sup> *Ibid.* page 5.

1 **Q. Have you evaluated the Storm Hardening Review?**

2 A. Yes. **[Begin Confidential per PO 2]** [REDACTED]

3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]

15 [REDACTED]  
16 [REDACTED] **[End Confidential per PO 2]**

17 **Q. Do you have any concerns regarding the Storm Hardening Review?**

18 A. Not specifically. Taken by itself it is an attempt to focus capital spending in an  
19 efficient manner to address service reliability. Nonetheless, given the need to  
20 perform visual inspections on distribution circuits and to address issues identified by  
21 these inspections, there is a concern that this effort could take away resources being  
22 used to catch up with visual inspections and to correct issues identified during those  
23 inspections. In any case, while storm hardening may well be the most efficient use of  
24 resources to prevent extraordinary expenses from storm restoration, as will be  
25 discussed later, issues regarding Emera Maine Asset Management may need to be  
26 addressed first.

27 **[Begin Confidential per PO 2]** [REDACTED]

28 [REDACTED]  
29 [REDACTED]



1 [REDACTED]  
2 [REDACTED] [End Confidential per PO 2]  
3 **Q. Have you reviewed the Pole and Conductor Reports?**

4 A. Yes. These reports were provided in response to the OPA-002-028 request to  
5 provide documents requested by ENMAX under the Purchase and Sale Agreement  
6 Exhibit 1.1. The reports include age distribution of transmission poles by voltage,  
7 age distribution, region and types of conductor, age distribution and types of  
8 distribution poles, and the results of distribution pole inspections.

9 **Q. Can you describe the information provided on distribution pole ages?**

10 A. The information is provided in the following Table:

11 **Table 2**

<b>Emera Maine Distribution Poles by Age (OPA-002-028-Attachment K)</b>		
<b>Age</b>	<b>Qty</b>	<b>%</b>
unknown	15,983	8.35%
pre-1950	1,058	0.55%
1950's	8,923	4.66%
1960's	24,488	12.79%
1970's	27,102	14.16%
1980's	36,608	19.12%
1990's	33,267	17.38%
2000's	28,855	15.07%
2010's	15,142	7.91%
<b>Total</b>	<b>191,426</b>	<b>100.00%</b>

12  
13 As shown the age distribution is probably not unexpected for a typical  
14 distribution system that has seen little customer growth in the last decade or so.  
15 Nonetheless, over 32 percent of the distribution poles are more than 40 years old,

being installed in the 1970s or earlier and that is not considering the poles with an unknown age. If one assumes that these poles are likely of the same vintage, this increases the amount to more than 40 percent or 77,554 poles.

**Q. What information was provided regarding distribution pole inspections?**

A. The following Table was provided:

**Table 3**

OPA-002-028-Attachment L							
Distribution Inspection Program							
(Qty of Poles per Year Inspected, Qty of Issues Found, and %'s by Inspection Type)							
Yr	Visual Inspection			Ground Line Inspection			
	Poles Inspected	Issues Identified	%	Poles Inspected	Issues Identified	%	
2014	7,980	235	2.9%	N/A	-		-
2015	4,729	471	10.0%	N/A	-		-
2016	56,906	5,926	10.4%	N/A	-		-
*2017	53,106	18,799	35.4%	6,120	134		2.2%
2018	58,719	results pending		4,785	results pending		
Yr	Thermography Inspection				Ultrasonic Inspection		
	Poles Inspected	Issues Identified	%	Poles Inspected	Issues Identified	%	
2014	N/A	-		-	N/A	-	-
2015	N/A	-		-	N/A	-	-
2016	N/A	-		-	N/A	-	-
*2017	6,674	68		1.0%	N/A	-	-
2018	19,272	34		0.2%	5,049	38	0.8%
* The increase in 2017 "Issues identified" over prior years was due to a new focus on three specific items for safety (missing guy markers & distribution no longer in service) and storm hardening (ex. identifying locations where adding a bolted connection would enhance securing them to poles). Without these new items, the % Issues = 8.9%							

The information provided does raise several concerns. The 2017 ground line inspection found that 2.2 percent of the poles inspected were identified with “issues.” Ground line

1 inspections of distribution and transmission poles are important because often pole rot can  
2 occur at or below ground level and appear undamaged from a visual inspection. It is not  
3 clear from the information provided how the 6,120 poles were selected for ground line  
4 inspection. If there were no specific criteria and they were selected at random it would  
5 appear this program should be expanded.

6 **Q. Can you describe the information provided for transmission poles?**

7 A. Yes. Like the information provided for distribution poles, there were age distribution  
8 graphs provided for both BHD and MPD. Additionally, there was a chart provided  
9 that listed the types of conductor present on the BHD and MPD transmission lines  
10 by voltage. The age distribution was not particularly surprising for typical  
11 transmission assets on a system with a variety of older transmission lines. Of greater  
12 concern is the variety of transmission conductor sizes and materials on the system.  
13 Given the different sizes and material types of transmission conductors it may be that  
14 there are a relatively large number of splices present on the various voltages of  
15 transmission lines in both regions. This can create problems in ice storms or under  
16 ice and wind conditions. Not only can the splices be weaker than the adjacent  
17 conductor, they are larger in diameter promoting a much larger amount of ice or  
18 snow accumulation and associated wind profile.

19 **VII. Asset and Operation Concerns Identified by ENMAX Due Diligence**

20 **Q. Have you reviewed the due diligence reports prepared by ENMAX regarding**  
21 **the Emera Maine assets and the proposed transaction?**

22 A. Yes. In addition to much of the internal analysis prepared by ENMAX, I have  
23 reviewed the WKM Report,<sup>36</sup> the Dumais Report<sup>37</sup>, the Thorndike Landing Letter,<sup>38</sup>  
24 the KPMG Report<sup>39</sup> and the METSCO Report.<sup>40</sup>

---

<sup>36</sup> Summary Report of WKM Energy Consultants Inc. Regarding Project Wintergreen, provided as EME-002-005 Attachment 1, "the WKM Report."

<sup>37</sup> Provided as EME-002-005 Attachment 4 Confidential per PO 5, "the Dumais Report."

<sup>38</sup> Provided as EME-002-005 Attachment 5 Confidential per PO 5, "the Thorndike Landing Letter."

<sup>39</sup> Provided as OPA-001-042 Attachment 1 Confidential per PO 5, "the KPMG Report."

<sup>40</sup> METSCO Energy Solutions Inc., March 16, 2019 Project Wintergreen Due Diligence Report: Asset Management and Core Operations, provided as EME-002-005 Attachment 3, "the METSCO Report."

**Q. Can you describe the WKM Report and the Dumais Report?**

A. Yes. Broadly speaking the Dumais report was an analysis of federal and state regulatory considerations and issues that ENMAX should consider when acquiring the Emera Maine properties. On the other hand, the WKM Report provided information on the interrelationship of the transmission systems for the region and potential opportunities for Emera Maine to make transmission investments, both for Emera Maine alone and Emera Maine's participation in MEPCO. As discussed in the WKM Report, it appears the most likely MEPCO project to go forward would be the rebuild of the original 345 kV MEPCO line due to the need to replace the wood poles and crossarms. This appears to be the most likely near-term major transmission financing investment opportunity or obligation for Emera Maine. Emera Maine has a 21.7 percent interest in MEPCO.<sup>41</sup>

**Q. Can you discuss the Thorndike Landing Letter?**

A. Generally speaking, it is a review of Emera Maine regulatory documents and a summary of related risks for ENMAX related to the acquisition. It appears that ENMAX has considered many of the concerns expressed in the letter in the commitments it has made in its testimony.<sup>42</sup> The following examples illustrate this:

**[Begin Confidential per PO 5]**

■ [REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

■ [REDACTED]

[REDACTED]

[REDACTED]

■ [REDACTED]

[REDACTED]

<sup>41</sup> See paragraph 6 of the Joint Petition filing in this docket.

<sup>42</sup> See Exhibit GM-2 in the Prefiled Testimony of Gianna Manes filed June 10, 2019 in this proceeding.

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]. [End Confidential per PO 5]

11 **Q. What was the purpose of the KPMG report?**

12 A. [Begin Confidential per PO 5] [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]  
19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]. [END Confidential

22 per PO 5] From a financial risk perspective for ENMAX, it would appear addressing  
23 these IT concerns could increase IT resource requirements.

24 **Q. Can you describe the METSCO Report?**

25 A. Yes. The report was prepared to provide a due diligence assessment of operations  
26 and prospects of Emera Maine and MEPCO for ENMAX to consider in its  
27 evaluation of the Acquisition. Specifically, this report addressed current asset health,  
28 asset upkeep practices; and asset intervention/expansion planning approaches. Most  
29 important, for the purposes of my evaluation, the METSCO report provides an

1 estimate of the likely range of 10-year capital costs that ENMAX may need to finance  
2 upon acquiring Emera Maine. Additionally, the report does provide some  
3 recommendations regarding possible enhancements to address concerns identified  
4 with the assessment of asset conditions.

5 **Q. Do you believe the METSCO report is a complete and comprehensive**  
6 **evaluation of Emera Maine and the likely 10-year capital costs?**

7 A. No, but it is certainly a good start. As stated, the METSCO Report is a limited  
8 assessment of asset conditions, operations and maintenance practices based primarily  
9 on a review of documentation, industry information and limited interviews and field  
10 observations. Furthermore, the report identifies several concerns regarding the  
11 scarcity and level of detail of asset and operations data available for the METSCO  
12 assessment. Given that the purpose of the report was to provide a range of risk and  
13 opportunity for ENMAX financial and organizational planning in acquiring Emera  
14 Maine, the METSCO Report appears to be one of the more comprehensive and  
15 detailed external due diligence reports prepared for ENMAX to evaluate the  
16 acquisition. For that reason, a detailed review of the report and examination of its  
17 conclusions and recommendations is warranted when determining the worst-case  
18 financial scenario for ENMAX following the proposed transaction.

19 **Q. What did the METSCO Report conclude regarding Emera Maine electric**  
20 **plant and operations?**

21 A. Section 5.2.1 of the report lists key findings. The following provides a summary of  
22 findings:

- 23 1. Emera Maine characteristics impacting electrical plant and operations:
  - 24 a. Emera Maine currently lacks a formal centralized Asset Management
  - 25 model;
  - 26 b. Emera Maine has been underinvesting in capital renewal and
  - 27 maintenance activities when compared to peer utilities over the past 5
  - 28 years;

- 1 c. Emera Maine capital planning does not appear to rank investment
- 2 candidates of different types and maintenance scheduling does not
- 3 appear to utilize operational indicators; and
- 4 d. Emera Maine's operations does not appear to have fully assimilated
- 5 the 2014 merger of BHD and MPD.
- 6 2. Emera Maine field operations:
- 7 a. Despite positive trends in inspection activities, vegetation
- 8 management, and equipment testing in line with the peer utilities,
- 9 there does not appear to be evidence of tracking and utilizing asset
- 10 inspection information in planning the capital and maintenance work;
- 11 b. There appears to be a lack of reliance on quantitative information
- 12 and leading indicators for maintenance planning and scheduling;
- 13 c. IT tools were of mixed vintage and sophistication;
- 14 d. The utility operates a 1998 vintage Outage Management System
- 15 (OMS) and appears to still rely on paper-based planning and
- 16 scheduling of line work maintenance and customer-requested work;
- 17 and
- 18 e. Emera Maine's system operations planning, and work execution
- 19 practices will require a significant amount of hands-on management
- 20 in the years following the transaction to improve reliability and to
- 21 justify a sustained and robust capital reinvestment program.
- 22 3. Emera Maine Physical Assets:<sup>43</sup>
- 23 a. A large amount of Emera Maine's T&D plant is significantly
- 24 deteriorated and warrants replacement over the next 10-year period
- 25 and beyond; and

---

<sup>43</sup> METSCO essentially recognizes that it had limited access to review raw asset data and its conclusions are therefore inferred from the information it had available.

b. Substations appear to be in comparatively better condition than lines, however obsolete porcelain components warrant decommissioning without undue delay.

**Q. What did the METSCO Report calculate for a range of potential 10-year Emera Maine and MEPCO Capital Spending?**

A. I believe the METSCO Report estimate of 10-year capital investment needs serves several functions, including a due diligence review of the Emera Maine system condition and some range of needed capital inputs to improve reliability and customer service. While one would assume that some of the METSCO Report suggestions would be incorporated into the financial model, as will be discussed, this is not what ENMAX has stated when asked in detail about the METSCO Report and its use. Nonetheless, it is important to consider this in the context of ENMAX's financial modelling since materially increased required capital expenditures could have negative consequences on ENMAX's ability to pay down transaction debt as fast as it plans. David Brevitz addresses this subject in further detail in his testimony on behalf of the OPA. In any case, Table 5-2 of the METSCO report lists the range of expected capital expenditures over the next 10 years in terms \$ CDN. This Table has been summarized below:

**Table 4**

<b>Capex 10-yr Estimate 2019-2028 METSCO report Table 5-2 Summary</b>		
	<b>Canadian Dollars March 16, 2019</b>	
	<b>low</b>	<b>High</b>
<b>Transmission Lines (Emera)</b>	\$410,000,000	\$590,000,000
<b>Distribution Lines (Emera)</b>	\$174,000,000	\$330,000,000
<b>Station Equipment (Emera)</b>	\$33,000,000	\$47,000,000
<b>Metering Infrastructure</b>	\$35,000,000	\$50,000,000
<b>Core IT System Upgrades</b>	\$62,000,000	\$125,000,000
<b>General and Storm Hardening</b>	\$75,000,000	\$220,000,000
<b>Subtotal (Emera)</b>	\$789,000,000	\$1,362,000,000
<b>Transmission Lines (MEPCO)</b>	\$21,000,000	\$23,000,000
<b>Station Rebuild (MEPCO)</b>	\$12,000,000	\$13,000,000
<b>Subtotal MEPCO</b>	\$33,000,000	\$36,000,000
<b>Total</b>	<b>\$822,000,000</b>	<b>\$1,398,000,000</b>



To better compare this estimate to the values used in the 10-yr Emera Maine Capex forecast, the following table converted the amounts in Table 4 to US \$, assuming the exchange rate of

CAD \$1 = USD \$0.75, the exchange rate on March 16, 2019 the date of the METSCO Report:

**Table 5**

<b>Capex 10-yr Estimate 2019-2028 METSCO report Table 5-2 Summary</b>		
	<b>US Dollars March 16, 2019</b>	
	<b>low</b>	<b>High</b>
<b>Transmission Lines (Emera)</b>	\$307,500,000	\$442,500,000
<b>Distribution Lines (Emera)</b>	\$130,500,000	\$247,500,000
<b>Station Equipment (Emera)</b>	\$24,750,000	\$35,250,000
<b>Metering Infrastructure</b>	\$26,250,000	\$37,500,000
<b>Core IT System Upgrades</b>	\$46,500,000	\$93,750,000
<b>General and Storm Hardening</b>	\$56,250,000	\$165,000,000
<b>Subtotal (Emera)</b>	\$591,750,000	\$1,021,500,000
<b>Transmission Lines (MEPCO)</b>	\$15,750,000	\$17,250,000
<b>Station Rebuild (MEPCO)</b>	\$9,000,000	\$9,750,000
<b>Subtotal MEPCO</b>	\$24,750,000	\$27,000,000
<b>Total</b>	<b>\$616,500,000</b>	<b>\$1,048,500,000</b>

**Q. What observations did the METSCO Report make regarding the 10-year capex forecast?**

A. The report states several observations regarding this forecast.<sup>44</sup> First it is mentioned that Emera Maine's own 10-year capex forecast is USD \$799.4 M, which is toward the low end of the range in the report. Second, the report expresses a concern that the potential station equipment, T&D line work and IT investments will approach or even exceed the high end of the estimates. Third, the report expresses skepticism regarding the general and storm-hardening investments noting that overhead plant replacements performed through other programs may provide greater benefits. Finally, the report recommends that execution of a robust and sustained 10-year

<sup>44</sup> See page 104 to 105 of the METSCO Report.

1 capex program will depend on enhancing the Emera Maine Asset Management  
2 functions.

3 **Q. How does METSCO believe enhancing the Emera Maine Asset Management**  
4 **functions is necessary for a viable 10-year capex program?**

5 A. METSCO makes the following statement:

6 “METSCO sees the need for *substantial and sustained improvements to Emera*  
7 *Maine's Asset Management function* as a key component for ensuring success of the  
8 acquisition:

- 9 • Regulatory approval likelihood increases when the ask is supported by well-  
10 researched and compelling evidence;
- 11 • Planning & execution accuracy improve when engineers and field staff are  
12 guided by consistent & data-driven AM principles;
- 13 • Reactive expenditures and associated effort become more manageable  
14 when proactive asset management decisions account for the balance of  
15 risks.”<sup>45</sup>

16 **Q. How does the METSCO Report define Asset Management (AM)**  
17 **enhancement?**

18 A. The report identifies four AM enhancement objectives and detailed actions and  
19 estimated costs for each.<sup>46</sup> The first objective is listed as “Master the Status Quo”  
20 and involves a comprehensive inventory and documentation of asset conditions. The  
21 tasks for this objective and the estimated costs are summarized in the following Table:

---

<sup>45</sup> See page 106 of the METSCO Report.

<sup>46</sup> See Table 5-3, pages 107 and 108 of the METSCO report

1

**Table 6**

<b>Objective 1: "Master the Status Quo": Compile comprehensive and detailed digital asset records, reduce the number of "known unknowns."</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>One-Time AM Process Enhancement Expenses</b>			
1	Conduct a Detailed Transmission Line ROW Inspection	\$1,550,000	\$1,162,500
2	Perform a Detailed Transmission Line Roadside Inspection	\$390,000	\$292,500
3	Complete Digitization & Spot Verification of Detailed Substation Inspections	\$400,000	\$300,000
4	Execute a Distribution System Feeder Inspection (including Underground Plant)	\$2,500,000	\$1,875,000
5	Perform a Detailed General Plant Audit & Formulate Strategy (IT, Facilities, Fleet)	\$300,000	\$225,000
<b>Objective 1 Totals</b>		<b>\$5,140,000</b>	<b>\$3,855,000</b>

2

3

4

5

6

7

8

9

10

Objective 2 requires an enhancement and assessment of the information gathered in Objective 1. Specifically inventories and data bases put together in Objective 1 are coupled with a comprehensive operations audit and interviews with Subject Matter Experts (SMEs). The intent is to quantify maintenance and operating costs and reliability impacts of different assets to direct planning and expenditures that provide the best improvements to safety and reliability for the money spent. The tasks for this objective and the estimated costs are summarized in the following Table:

1

**Table 7**

<b>Objective 2: "The 80/20 Rule": Identify and execute projects with highest reliability enhancement &amp; safety risk reduction potential</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>One-Time AM Process Enhancement Expenses</b>			
6	Conduct a Detailed Operations Consulting Audit	\$450,000	\$337,500
7	Rectify most dangerous / imminent T&D asset issues identified through enhanced inspections.	\$3,000,000	\$2,250,000
8	Complete enhanced Vegetation Management Activities at most impactful Locations	\$2,000,000	\$1,500,000
	<b>Objective 2 Totals</b>	<b>\$5,450,000</b>	<b>\$4,087,500</b>

2

3

4

5

6

7

8

9

10

Objective 3 is dedicated to developing the corporate ability to sustain long-term AM enhancement efforts. The first objective is basically a comprehensive asset assessment, inventory and documentation effort. The second objective goes one step further identifying organizational expertise and processes for enhancement as well as focusing efforts on reliability and safety improvements. The third objective is more long term and focuses on the ability of the organization to plan and execute cost effective asset management investments. The tasks for this objective and the estimated costs are summarized in the following Table:

**Table 8**

<b>Objective 3: "Build Long-Term Capacity:" conduct studies &amp; implement results to foster sustainable AM processes utility-wide.</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>One-Time AM Process Enhancement Expenses</b>			
9	Develop an Asset Condition Assessment Report & Priority Recommendations	\$250,000	\$187,500
10	Retain & Train Dedicated AM Process Enhancement Staff	\$200,000	\$150,000
11	Set up an Asset Management System and Quantitative Risk-Based Framework	\$400,000	\$300,000
12	Develop and Execute a Comprehensive Staff Training Plan	\$250,000	\$187,500
13	Conduct a Vegetation Management Cost Effectiveness Study	\$200,000	\$150,000
<b>Objective 3 Totals</b>		<b>\$1,300,000</b>	<b>\$975,000</b>

Objective 4 recognizes the need to build stakeholder support for long-term capex investments. Obviously, there is a concern for stakeholder and regulatory support for the level of AM enhancements and the frank assessment of this need and costs seems a little calculated. Nonetheless, stakeholder buy-in is an important consideration, especially given the level of needed investment identified.

Furthermore, one must consider that the audience for the METSCO Report is intended to be ENMAX and the report was not written with a broader audience in mind. The tasks for this objective and the estimated costs are summarized in the following Table:

**Table 9**

<b>Objective 4: "Build Key Stakeholder Support": Seek key stakeholder support to facilitate regulatory approvals sought over the long term</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>One-Time AM Process Enhancement Expenses</b>			
14	Develop a 10-year Regulatory AM Strategy & Stakeholder it with FERC & MPUC	\$200,000	\$150,000
15	Engage customers & key interest groups on the upcoming renewal strategy	\$200,000	\$150,000
16	ENMAX SME Engagement Time	\$187,500	\$140,625
17	Contingency (5%)	\$1,189,000	\$891,750
<b>Objective 4 Totals</b>		<b>\$1,776,500</b>	<b>\$1,332,375</b>

Adding together all of the one-time costs to implement the 4 AM enhancement objectives yields the following Table:

**Table 10**

<b>One-Time AM Process Enhancement Expenses by Objective</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>Objective</b>			
1	Master the Status Quo	\$5,140,000	\$3,855,000
2	The 80/20 Rule	\$5,450,000	\$4,087,500
3	Build Long-Term Capacity	\$1,300,000	\$975,000
4	Build Key Stakeholder Support	\$1,189,000	\$891,750
<b>One-Time AM Process Enhancement Expenses</b>		<b>\$13,079,000</b>	<b>\$9,809,250</b>

METSCO goes on to estimate these one-time costs will occur over the first 4 years of the acquisition. Given that the most expensive efforts – determining asset

condition, documenting processes and findings, performing audits to focus efforts – appear to occur earlier rather than later in that period, it would be reasonable to assume that the one-time expenditures occur earlier rather than later in the 4-year process. Therefore, I believe it is reasonable to assume that 40 percent of the expenditures will occur in the first year, 30 percent in the second year, 20 percent in the third year and 10 percent in the fourth year. This yields the following Table of the expected AM Enhancement cost expenditures:

**Table 11**

<b>One-Time AM Process Enhancement Expenses by Year</b>	<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
<b>2020</b>	\$5,231,600	\$3,923,700
<b>2021</b>	\$3,923,700	\$2,942,775
<b>2022</b>	\$2,615,800	\$1,961,850
<b>2023</b>	\$1,307,900	\$980,925

The METSCO Report also recognizes that the AM Enhancement effort will incur ongoing annual expenses. These are illustrated in the following Table:

**Table 12**

<b>Recurring Annual AM Process Enhancement Expenses</b>		<b>Estimated Cost (\$CAD)</b>	<b>Estimated Cost (\$USD)</b>
18	AM Process Enhancement Staff Salaries	\$300,000	\$225,000
19	Long-Term Contingency	\$30,000	\$22,500
	<b>Annual AM Process Enhancement Expenses</b>	<b>\$330,000</b>	<b>\$247,500</b>

1 **Q. Do you think ENMAX has accepted some of the more critical aspects of the**  
2 **METSCO report?**

3 A. I am somewhat concerned that ENMAX appears to have discounted some of the  
4 overall conclusions of the METSCO report. **[Begin Confidential per PO 3]** [REDACTED]

5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED]  
9 [REDACTED]  
10 [REDACTED]  
11 [REDACTED]  
12 [REDACTED]  
13 [REDACTED]  
14 [REDACTED]  
15 [REDACTED]  
16 [REDACTED]  
17 [REDACTED]  
18 [REDACTED]  
19 [REDACTED]  
20 [REDACTED]  
21 [REDACTED]  
22 [REDACTED]  
23 [REDACTED]

24 **Q. [REDACTED]**  
25 [REDACTED]

---

<sup>47</sup> See the Protective Order 3 transcript from the August 14, 2019 technical conference in this proceeding, page 11.

<sup>48</sup> *Ibid.* page 13.

<sup>49</sup> *Ibid.* page 14.



1 A.

[REDACTED]

8

[REDACTED]

13

[REDACTED]

17 [REDACTED] End Confidential per PO 3]

18 [Begin Confidential per PO 5]

19 Q.

[REDACTED]

20 A.

[REDACTED]

<sup>50</sup> *Ibid.* page 15.

<sup>51</sup> *Ibid.* pages 17-18

<sup>52</sup> *Ibid.* page 18.

1 [REDACTED]  
2 [REDACTED]  
3 [REDACTED]  
4 [REDACTED]  
5 [REDACTED]  
6 [REDACTED]  
7 [REDACTED]  
8 [REDACTED] [End  
9 Confidential per PO 5]

10 **Q. In summary, do you believe ENMAX has incorporated the METSCO Report**  
11 **into its Emera Maine cash flow model?**

12 A. No. It appears that ENMAX relied heavily on the Emera Maine 10-year Capex  
13 Spending Forecast despite some of the concerns expressed in the METSCO Report.  
14 Nonetheless while ENMAX did not appear to use the METSCO Report asset  
15 management suggestions in its budget assumptions, it does appear that ENMAX  
16 realizes the importance of a solid Asset Management program. For this reason, I  
17 believe that one of our recommended conditions for approval of the proposed  
18 transaction should be understood by ENMAX, as indicated in their statements.

19 **VIII. Current 10-yr financial forecasts**

20 **Q. Have you reviewed the Emera Maine 10-year Capex Spending Forecast?**

21 A. Yes. Emera prepared a 10-year financial model for Emera Maine for bidders to  
22 evaluate during the bidder solicitation process. The 10-year capex forecast is  
23 summarized in the Table below:

---

<sup>53</sup> See the Protective Order 5 transcript from the August 14, 2019 technical conference in this proceeding, page 71.

<sup>54</sup> *Ibid.* page 72.

Table 13

1

2 [BEGIN CONFIDENTIAL PO2]

[REDACTED]						
[REDACTED]						
	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]						
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]						
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]
	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]						
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	[REDACTED]	
[REDACTED]						

3

4 [REDACTED]

5 [REDACTED]

6 [REDACTED]

7 [REDACTED]

8 [END CONFIDENTIAL PO2]

9 IX. Emera Maine Distribution Storm Recovery Costs

10 Q. Why are Emera Maine storm recovery costs an issue of concern in evaluating  
11 this acquisition?

1 A. When considering the ability of ENMAX to successfully finance and operate Emera  
2 Maine and the associated facilities it is important to know the possible impact of  
3 storm recovery costs. While many of the due diligence studies conducted by  
4 ENMAX have contemplated expected levels of capital needed to successfully operate  
5 the acquired assets over the next 10 years, it is the purpose of this evaluation to  
6 consider the “worst case” expenditures that could arise. To that extent it is important  
7 to consider the possibility of a large and severe storm occurring and possible  
8 unanticipated distribution recovery costs. These unanticipated costs are especially  
9 critical if they occur the first few years after the acquisition when ENMAX is in the  
10 process of financially recovering from the purchase and rebuilding its credit rating.

11 **Q. Is there a concern that costs related to storm recovery of the Emera Maine**  
12 **distribution facilities could be increasing?**

13 A. Yes. Emera Maine itself has described concerns regarding storm recovery costs in its  
14 presentation to potential buyers.<sup>55</sup> Comments to potential buyers include the  
15 observation that [BEGIN CONFIDENTIAL PO 2] [REDACTED]  
16 [REDACTED]  
17 [REDACTED] [END CONFIDENTIAL PO2].<sup>56</sup>  
18 Nonetheless, Emera Maine in its projected annual costs for storm recovery, provided  
19 as its financial model for potential buyers,<sup>57</sup> has only estimated a cost of [BEGIN  
20 CONFIDENTIAL PO2] [REDACTED]  
21 [REDACTED] [END  
22 CONFIDENTIAL PO2].<sup>58</sup> Three months later Emera Maine filed a proposed  
23 increase in distribution rates in Docket No. 2019-00019 and estimated the average  
24 storm costs from 2014 through 2018 as \$2,957,726, which is significantly more than  
25 the forecasted amounts used in the Emera Maine financial projections.<sup>59</sup>

---

<sup>55</sup> EXM-002-001 Attachment H, confidential pursuant to PO 2.

<sup>56</sup> *Ibid.* p. 36.


<sup>57</sup> OPA-002-014-Attachment M, confidential pursuant to PO 2.

<sup>58</sup> *Ibid.* p. 6.

<sup>59</sup> See Exhibit RR-66 Case No. 2019-00019.

Furthermore this 5-year average is calculated using only overtime labor. Actual 5-year average storm costs are estimated to be \$3,746,771 using all labor costs assigned to storm recovery.<sup>60</sup> This is shown in the following illustration:

**Figure 2**



**Q. Why do you believe it is appropriate to use the total costs of distribution storm restoration instead of adjusting out the non-overtime related labor?**

A. The purpose of my evaluation is not the same as the calculation performed during a rate review. When determining the appropriate value to include in revenue requirements it makes sense to exclude non-overtime labor. This is because the purpose of a rate review storm cost calculation is to normalize expected storm restoration costs with the understanding that there will be an amount of “normal” costs related to distribution storm restoration, and a part of that “normal” cost will

<sup>60</sup> Both average cost values are adjusted by inflation to 2020 \$.

1 be the routine non-overtime labor expected to be used each year for storm  
2 restoration.

3 Instead of looking at some type of “normalized cost” my evaluation will  
4 instead provide a reasonable estimate of the worst-case distribution related storm  
5 restoration costs that can be used to evaluate the effect such an unexpected event  
6 might have on the financial capability of the utility. While determining the extent and  
7 cost of such an event is naturally a challenge, consider what we do know. The  
8 highest storm recovery cost experienced in the last 5 years, adjusted for inflation, is  
9 \$6,304,350, which represents total distribution storm recovery costs for Emera Maine  
10 in 2018 adjusted for inflation and expressed in 2020 \$. Given that the storm damage  
11 in 2018 was relatively minor, by all accounts,<sup>61</sup> to the type of damage done by the  
12 1998 ice storm, a reasonable estimate of the worst-case unanticipated storm recovery  
13 costs would seem to be roughly twice this amount, or \$12,000,000.

14 **X. Emera Maine Transmission Storm Recovery Costs**

15 **Q. Have you considered the worst-case storm recovery expenditures related to**  
16 **Emera Maine transmission facilities?**

17 A. The same level of storm restoration cost information as the normalized values used in  
18 rate reviews for distribution facilities is not readily available for transmission lines.  
19 One of the reasons for this is that lower level local weather events do not have as  
20 great an effect on transmission facilities because transmission facilities are generally  
21 stronger and more dispersed. Another reason is that formula-based rates allowed for  
22 transmission cost recovery do not often require normalization of capital investments  
23 or unexpected costs. Nonetheless, a major extraordinary weather event could cause  
24 extensive damage to transmission facilities as well as distribution facilities.

25 The problem then is how to reasonably estimate a worst-case storm restoration  
26 cost for Emera Maine transmission facilities. One piece of information that is

---

<sup>61</sup> Accounts include the 1998 annual report by the Maine Public Utilities Commission that describes electric service interruptions up to 40 days during the storm restoration activities. *See* [https://www.maine.gov/mpuc/about/annual\\_report/1998-annual%20report.pdf](https://www.maine.gov/mpuc/about/annual_report/1998-annual%20report.pdf)

1 available is the 10-year forecasted capex plans for both transmission and distribution  
2 lines. Using the top of the range calculated by METSCO, as shown in Table 5 the  
3 forecasted 10-year capex expenditures for Emera Maine transmission lines and  
4 distribution lines are \$442,500,000 and \$247,500,000 respectively.<sup>62</sup> In other words,  
5 the high end of the expected 10-year capex expenditure for transmission lines is  
6 approximately 180 percent of the same forecast for distribution line capex spending.  
7 Therefore, it would seem to be reasonable to assume that a worst-case transmission  
8 storm recovery cost could be assumed to be 180 percent of the \$12,000,000 amount  
9 used for distribution facility storm recovery, or \$21,600,000.

10 **XI. Conclusions: Worst Case Financial Needs of Emera Maine**

11 **Q. Have you calculated an amount to be used to “stress test” the financial**  
12 **capacity of ENMAX to meet a worst-case Emera Maine event?**

13 A. Yes. For purposes of this relatively extreme case I have used the high range of the  
14 METSCO 10-year capex forecast of \$1,048,500,000 as compared to Emera Maine’s  
15 10-year capital forecast<sup>63</sup> of \$799,400,000. The difference would be an additional  
16 capital funding requirement of \$249,100,000 over the 10-year period or an average  
17 of \$24,910,000 a year. The additional AM Enhancement costs are reflected across  
18 the time period as both one-time costs and annual expenditures, both of which would  
19 be in addition to the amounts assumed in the financial models. Finally, the storm  
20 costs are assumed to be incurred in any given year. For purposes of evaluating the  
21 effects of these additional expenditures on the financial model, the following Table  
22 can be used to represent additional expenditures.

---

<sup>62</sup> For the purposes of this estimate Emera Maine’s share of MEPCO’s capex for transmission lines is not considered.

<sup>63</sup> The Emera Maine forecast is as described in the redacted METSCO Report provided as EME-002-005 Attachment 3, page 104.

1

**Table 14**

<b>Worse-Case Emera Maine Expenditures in Addition to Financial Model</b>					
	<b>2020</b>	<b>2021</b>	<b>2022</b>	<b>2023</b>	<b>2024</b>
<b>Average High Range METSCO Capex</b>	\$104,850,000	\$104,850,000	\$104,850,000	\$104,850,000	\$104,850,000
<b>Average Emera Maine Capex</b>	\$79,940,000	\$79,940,000	\$79,940,000	\$79,940,000	\$79,940,000
<b>Capex difference</b>	\$24,910,000	\$24,910,000	\$24,910,000	\$24,910,000	\$24,910,000
<b>AM Enhancement One Time Cost</b>	\$3,923,700	\$2,942,775	\$1,961,850	\$980,925	
<b>Annual AM Enhancement Cost</b>	\$247,500	\$247,500	\$247,500	\$247,500	\$247,500
<b>Subtotal</b>	\$29,081,200	\$28,100,275	\$27,119,350	\$26,138,425	\$25,157,500
<b>Extraordinary Distribution Storm Restoration Costs</b>	\$12,000,000	\$12,000,000	\$12,000,000	\$12,000,000	\$12,000,000
<b>Extraordinary Transmission Storm Restoration Costs</b>	\$21,600,000	\$21,600,000	\$21,600,000	\$21,600,000	\$21,600,000
<b>Subtotal Extraordinary</b>	\$33,600,000	\$33,600,000	\$33,600,000	\$33,600,000	\$33,600,000



<b>Storm Restoration</b>					
<b>Total with Storm Restoration (only applies to one year)</b>	\$62,681,200	\$61,700,275	\$60,719,350	\$59,738,425	\$58,757,500
Note: Storm Restoration Costs are a worst case assumed to only happen in one year					

**Q. But wouldn't this level of additional investment require a large rate increase?**

A. It is important to note that this analysis is a worst-case scenario that can be used to stress test ENMAX's ability to be able to finance an extraordinary weather event and a larger than expected capital expenditure program. While the very definition of the storm restoration event being considered means it would be unexpected and unanticipated, a larger than expected asset management and capital expenditure program would occur out of need and necessity. The reliability performance of the Emera Maine transmission and distribution service indicates that there is conceivably a need for substantial investment in infrastructure, asset management and maintenance and inspection programs. However, higher than expected levels of expenditures would require, as a prerequisite, broad stakeholder discussion, input and support, with a general understanding that substantial investments will likely lead to a need to increase rates. Given the concerns that have been expressed with Emera Maine's reliability performance, it is not out of the question to contemplate a scenario where stakeholders could insist on a rapid deployment of system improvements to improve quality of service, even understanding the rate impact. For example, unexpectedly wide-spread and lengthy outages following a weather event could focus customer opinion on Emera Maine's reliability and create a public expectation of better performance sooner rather than later, causing an acceleration in the capex plan.

1 If that were the case, ENMAX's ability to finance such improvements must be  
2 considered to assure this acquisition is in the public interest. a bit more?]

3 **Q. Has ENMAX recognized that there could be a broad customer demand for**  
4 **improved reliability and customer service?**

5 A. While, as discussed previously, ENMAX has downplayed some of the findings of the  
6 METSCO Report, it is encouraging that three of their commitments<sup>64</sup> appear to  
7 recognize that Emera Maine customer service and reliability are a priority and it will  
8 be critical to engage stakeholders in this process:

9 8. ENMAX is committed to supporting Emera Maine's provision of safe and  
10 reliable distribution service. ENMAX commits to working with Staff, OPA,  
11 customers and other stakeholders to develop the key terms of commitments on  
12 these topics;

13 9. ENMAX is committed to supporting Emera Maine's provision of customer care.  
14 ENMAX commits to working with Staff, OPA, customers and other stakeholders  
15 to develop the key terms of commitments that will promote and foster customer  
16 care; and

17 10. ENMAX is committed to actively building and maintaining long-term  
18 relationships with stakeholders and stakeholder involvement.

19 Should Emera Maine's customers demand improved reliability and customer service  
20 improvements, ENMAX's ability to keep these commitments will be critical in  
21 developing a broad consensus for increased investment and the resulting rate  
22 increases.

23 **XII. Recommendations**

24 **Q. Based on your review do you have any recommended conditions the**  
25 **Commission should consider if it approves the proposed transaction?**

---

<sup>64</sup> See page 3 of 8 of Exhibit GM-2 of the Prefiled Testimony of Gianna Manes, filed June 10, 2019 in this proceeding.

1 A. Yes. I believe the variance of cost estimates in the capex budget projections indicate  
2 that while there is likely a great deal of need in capital improvement projects, it is  
3 difficult to assess these needs and plan, scope, prioritize and implement the most  
4 cost-effective plan to improve system reliability. To that end, I feel the observations  
5 related to enhancement of Emera Maine's Asset Management capabilities are a  
6 priority. Additionally, I think that immediately after closing of the transaction  
7 ENMAX needs to do its own independent assessment and review of the capex  
8 budget to ensure that the projects are done to achieve the greatest system reliability in  
9 the most cost-effective manner. Therefore, I recommend the Commission adopt the  
10 following conditions for approving the transaction:

11 1. Asset Management Enhancement Provisions:

- 12 a. Within 3 months of the completion of the transaction, ENMAX<sup>65</sup> shall  
13 provide the Commission with its Asset Management Enhancement  
14 plan;  
15 b. Except for ongoing activities, the one-time Asset Management  
16 Enhancement activities shall be completed by the end of the 4<sup>th</sup> year  
17 following completion of the transaction; and  
18 c. ENMAX shall provide an annual report to the Commission for the  
19 first 5 years following the completion of the transaction on the  
20 progress, status and results of the Asset Management Enhancement  
21 plan.

22 2. Capex Budget Review:

- 23 a. Within 6 months of the completion of the transaction, ENMAX shall  
24 complete a thorough review of the 10-year Emera Maine Capex budget  
25 and develop its own list of projects and forecasts and a detailed report  
26 of these activities, conclusions and the resulting plan to the  
27 Commission;

---

<sup>65</sup> As used in these proposed conditions, ENMAX is assumed to be Emera Maine (including MEPCO and acquired US holdings) with the full endorsement of ENMAX management and the independent board.

1                   b. Annually, at the end of each of the first ten years following completion  
2                   of the transaction, ENMAX shall provide the Commission a report  
3                   detailing implementation, changes, progress, results and costs of  
4                   implementing the 10-year capex plan completed six months after  
5                   closing.

6   **Q.     Does this conclude your direct testimony?**

7   A.     Yes.